

Accessibility Survey



City of Downey Halcourt Avenue - Little Lake Road to Cul-De-Sac

Little Lake Road to Cul-De-Sac
Downey, CA 90240

Date of Inspection
7/6/2017

Prepared By
Disability Access Consultants
(800) 743-7067

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Change in Level

West Side

Change in Level North of Cul-De-Sac @ 33.933079208317, -118.101527988911

Sidewalks , Change in Level : Change in Level Non Beveled

Finding

There is a change in elevation greater than recommended value.

On-Site Finding 0.75 inches

Recommendation

Ensure that the change in elevation is within the recommended value.

Recommendation Up to 0.25 inches

Costing Info (Estimated)

Remove tripping hazards \$198



Code Reference ADA 206, 302

Progress

Record Number	464540	Resolution	None
Progress	Not_Started	Priority	Two
Actual Date		Projected Date	06/30/2021
Actual Cost	\$0.00	Contractor	
Comments	No Comments		
Assignment	None	New Value	0
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Change in Level

West Side

Change in Level North of Cul-De-Sac @ 33.933168224365, -118.101439476013

Sidewalks , Change in Level : Change in Level Non Beveled

Finding

There is a change in elevation greater than recommended value.

On-Site Finding 0.62 inches

Recommendation

Ensure that the change in elevation is within the recommended value.

Recommendation Up to 0.25 inches

Costing Info (Estimated)

Remove tripping hazards \$198



Code Reference ADA 206, 302

Progress

Record Number	464535	Resolution	None
Progress	Not_Started	Priority	Two
Actual Date		Projected Date	06/30/2021
Actual Cost	\$0.00	Contractor	
Comments	No Comments	New Value	0
Assignment	None		
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Change in Level

West Side

Change in Level North of Cul-De-Sac @ 33.933190478363, -118.101423382759

Sidewalks , Change in Level : Change in Level Non Beveled

Finding

There is a change in elevation greater than recommended value.

On-Site Finding 0.87 inches

Recommendation

Ensure that the change in elevation is within the recommended value.

Recommendation Up to 0.25 inches

Costing Info (Estimated)

Remove tripping hazards \$198



Code Reference ADA 206, 302

Progress

Record Number	464539	Resolution	None
Progress	Not_Started	Priority	Two
Actual Date		Projected Date	06/30/2021
Actual Cost	\$0.00	Contractor	
Comments	No Comments	New Value	0
Assignment	None		
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Change in Level

West Side

Change in Level North of Cul-De-Sac @ 33.933246113331, -118.101407289505

Sidewalks , Change in Level : Change in Level Non Beveled

Finding

There is a change in elevation greater than recommended value.

On-Site Finding 0.62 inches

Recommendation

Ensure that the change in elevation is within the recommended value.

Recommendation Up to 0.25 inches

Costing Info (Estimated)

Remove tripping hazards \$198



Code Reference ADA 206, 302

Progress

Record Number	464537	Resolution	None
Progress	Not_Started	Priority	Two
Actual Date		Projected Date	06/30/2021
Actual Cost	\$0.00	Contractor	
Comments	No Comments	New Value	0
Assignment	None		
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Change in Level

West Side

Change in Level North of Cul-De-Sac @ 33.933344030787, -118.101367056370

Sidewalks , Change in Level : Change in Level Non Beveled

Finding

There is a change in elevation greater than recommended value.

On-Site Finding 0.50 inches

Recommendation

Ensure that the change in elevation is within the recommended value.

Recommendation Up to 0.25 inches

Costing Info (Estimated)

Remove tripping hazards \$198



Code Reference ADA 206, 302

Progress

Record Number	464536	Resolution	None
Progress	Not_Started	Priority	Two
Actual Date		Projected Date	06/30/2021
Actual Cost	\$0.00	Contractor	
Comments	No Comments	New Value	0
Assignment	None		
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks

East Side @ 33.934102887253, -118.101471662521

Sidewalks : No Sidewalk

Finding

No sidewalk exists at the location.

On-Site Finding Not Found

Recommendation

No action necessary until a sidewalk is provided.

Recommendation See Recommendation

Costing Info (Estimated)

Unassigned



Code Reference ADA 206

Progress

Record Number	464532	Resolution	None
Progress	Not_Started	Priority	Seven
Actual Date		Projected Date	06/30/2037
Actual Cost	\$0.00	Contractor	
Comments	No Comments	New Value	0
Assignment	None		
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Surface

West Side

Sidewalk North of Cul-De-Sac @ 33.932936782446, -118.101584315300

Sidewalks , Surface : Cross Slope

Finding

Sidewalk cross slope is not compliant.

On-Site Finding 3.50 percent for 248.00 feet

Recommendation

Repave the sidewalk surface with the recommended cross slope.

Recommendation Up to 2.08 percent

Costing Info (Estimated)

Repave surface \$1,092



Code Reference ADA 206, 302, CA 11B-403.3

Progress

Record Number	464534	Resolution	None
Progress	Not_Started	Priority	Seven
Actual Date		Projected Date	06/30/2032
Actual Cost	\$0.00	Contractor	
Comments	No Comments		
Assignment	None	New Value	0
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks

West Side

Sidewalk North of Cul-De-Sac @ 33.933735699485, -118.101308047771

Sidewalks : Missing Sidewalk

Finding

Section of sidewalk is missing and consists of dirt, grass or gravel.

On-Site Finding 156.00 feet

Recommendation

Provide a compliant sidewalk for the missing section.

Recommendation See Recommendation

Costing Info (Estimated)

\$1,260



Code Reference ADA 206, 302,CA 11B-302,CA 11B-206

Progress

Record Number	464533	Resolution	None
Progress	Not_Started	Priority	Seven
Actual Date		Projected Date	06/30/2037
Actual Cost	\$0.00	Contractor	
Comments	No Comments		
Assignment	None	New Value	0
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac

Sidewalks - Exterior : Sidewalks , Hazards & Gratings

West Side

Tree North of Cul-De-Sac @ 33.933079208317, -118.101527988911

Sidewalks , Hazards & Gratings : Overhead Obstruction Height

Finding

Overhead obstruction height is not compliant.

On-Site Finding 66.00 inches

Recommendation

Provide a compliant vertical clearance height.

Recommendation At least 80.00 inches

Costing Info (Estimated)

Unassigned



Code Reference ADA 206, 307.4,CA 11B-307.4

Progress

Record Number	464538	Resolution	None
Progress	Not_Started	Priority	Seven
Actual Date		Projected Date	06/30/2032
Actual Cost	\$0.00	Contractor	
Comments	No Comments		
Assignment	None	New Value	0
Designated Staff			

Halcourt Avenue - Little Lake Road to Cul-De-Sac



Halcourt Avenue - Little Lake Road to Cul-De-Sac

**Little Lake Road to Cul-De-Sac
Downey, CA 90240**

Date of Inspection
7/6/2017

***Estimated Facility Total: \$3,342**

*Estimated facility total is for estimating purposes only and does not represent total construction, repair totals or design fees.

Prepared By

Disability Access Consultants

(800) 743-7067

Prepared Using

